

Narrative:

The City of Durango continued its engagement with Wood Environment & Infrastructure Solutions with Jeff Brislawn serving as project manager to continue through the identified process and develop the draft drought mitigation plan.

In the previous submittal, we provided that we had worked through tasks 3.0 through 4.8 of our plan. It was also mentioned that we were slightly behind the process schedule but had expected to catch up within the review stage.

Disappointingly, staff were caught up with other issues pushing forward the consideration and adoption of a water and sewer rate study which consumed the time which had been identified for review. This did push the schedule for the Drought Plan longer than anticipated as the public review period began on 9/11/2019 to be closed on 11/15/2019. The public review documentation, fact sheet, and invoicing are included with this submittal.

With the closing of the public review period in November, staff has pushed forward responses and an additional draft. Those documents will come under cover of the the 95% report and invoice.

Included with this submittal are:

- the Second Draft for Public Review (completed and published 9/11/2019)
- the Fact Sheet (same as above)
- Invoicing from Wood Consulting

This submittal serves as a 75% project submittal to the CWCB. The next expected submittal will be the 95% report, to include the fourth draft of the Drought Management Plan for CWCB review.